



Gumwood Road Corridor Project

March 26, 2014

Re: Gumwood Rd. Construction Status Report
From the Michigan State line to the Mishawaka Corporate Limits

Dear Homeowners:

This letter is to inform you of the current and upcoming construction activities scheduled to occur on Gumwood Road. Currently NIPSCO is installing a new gas main from Candy Lane toward the north. AEP is scheduled to begin relocating their overhead power lines from Candy Lane to the north within the next couple weeks and Comcast will then follow with relocating their lines. There should be no disruption in your gas, electric, phone or cable services during this time.

Selge Construction has started to install the storm sewer from Brick Rd. south to the end of the project which is the Mishawaka Corporate limits. Some excavation work has also been done in the two retention basin areas as well as for the modular block wall being installed on the east side of Gumwood Road, south of Brick Road intersection.

Our first road closure from Brick Rd south to the Mishawaka Corp. limits is scheduled to start on April 7. During this road closure time there will be no thru traffic allowed. Arbor Crossing Drive, which is the main entrance off of Gumwood Rd to the Brendon Hills Subdivision, will be closed. Existing homes and businesses within the road closure area will have access provided to them at all times on a temporary road from the south only on Gumwood Rd. Visitors to and from Grace Baptist Church must use the Brick Rd access. There will be no disruption in mail, newspaper or trash pick-up services. Brick Rd will remain open at this time. Advanced road closure signs will be installed later this week and detour route markers will be placed next week.

Selge Construction Co., Inc. is the prime contractor for both phases of Gumwood Rd. Jamie Plunkett is the Project Manager and may be contacted at 574-273-0162 (jobsite trailer) or 269-684-0842. CHA is the consulting engineer handling the construction observation and may be contacted at 574-273-0137 (jobsite trailer).

If you have any concerns or questions, please feel free to contact us at the two phone numbers listed above. Updates will be mailed to you as needed and to alert you of upcoming traffic pattern changes or road closures. Your patience during this very busy time of the construction season is greatly appreciated.

Sincerely,

Dale Wills

Resident Engineer

CHA ~ *design/construction solution*

